

Project 2A – Wheelwright WPCF Upgrades Project

Weekly Project Update (Issued on May 6, 2024)
Town of Hardwick, MA



WORK PERFORMED BY CONTRACTOR DURING THE WEEK OF APRIL 29, 2024

- Continued the preparation and grinding of the foundation wall surfaces within the Effluent Clearwell and UV Building foundations.
- The existing conduit for instruments cable located on the south wall of the controls building has been dismantled, with temporary communication cable subsequently installed to facilitate controls for the SBR Tanks.
- Continued preparation of the final slab within the UV Effluent building for the upcoming concrete pour, including the installation of filter bypass piping, electrical conduit, water barrier, and reinforcement with rebar.

WORK ANTICIPATED BY CONTRACTOR DURING THE WEEK OF MAY 6, 2024

- Plans to pour concrete for the floor pad within the Effluent UV Filter Foundation and continue surface prep of foundation walls.
- After completion of exterior wall sealing, proceed with the ongoing backfilling process of the Effluent Clearwell and UV Building walls.

KEY WORK ELEMENTS

- Installation of Temporary Communication Cables for Effluent Controls
- Preparation of UV Building Base and Underground Utilities prior to Concrete Pour

CONTACT INFORMATION

Justin Skelly, P.E.
Senior Project Manager
413-567-6310 (x703)
justin.skelly@dpcengineering.com



Overhead View of Prepared Slab



Installation of UV Bypass Piping and Conduit Work