

Hardwick Project No. 1 – Hardwick Road Pumping System Upgrades

*Weekly Project Update (Issued on December 1, 2023)
Town of Hardwick, MA*



WORK PERFORMED DURING THE WEEK OF NOVEMBER 27, 2023

- Contractor continued backfilling and compaction around the building foundation.
- Contractor continued backfilling the wetwell/valve vault excavation.
- Contractor began installation of force main piping.

WORK ANTICIPATED DURING THE WEEK OF DECEMBER 4, 2023

- Electricians are mobilizing on Monday 12/4/23.
- Contractor plans to run conduit to the pump station building.
- Contractor plans to run the main power conduit to the utility pole.
- During the week of 12/18/23, the contractor plans to put down base coat of pavement and perform site cleanup.
- After the week of 12/18/23, the crew plans to demobilize for the winter (construction to resume in April 2024)

KEY WORK ELEMENTS

- Backfilling/Compaction Around Building Foundation
- Backfilling Wetwell/Valve Vault Excavation
- Installation of Force Main Piping

CONTACT INFORMATION

Justin Skelly, P.E.
Senior Project Manager
413-567-6310 (x703)
justin.skelly@dpcengineering.com



Backfilling/Compaction of Building Foundation



Backfilled Wetwell/Valve Vault Excavation

DPC Engineering, LLC • Progressive Solutions for Municipal Infrastructure