

Hardwick Project No. 1 – Hardwick Road Pumping System Upgrades

*Weekly Project Update (Issued on November 3, 2023)
Town of Hardwick, MA*



WORK PERFORMED DURING THE WEEK OF OCTOBER 30, 2023

- Contractor continued excavating for the wetwell, which included hammering to break up ledge.
- Contractor completed construction of silt containment area for pumping out wetwell.

WORK ANTICIPATED DURING THE WEEK OF NOVEMBER 6, 2023

- Contractor plans to pump out the wetwell pit with a sump pump and add stone to the pit.
- Contractor plans to prep for Wednesday's wetwell delivery/installation.
- Wetwell delivery is scheduled for Wednesday 11/8.

KEY WORK ELEMENTS

- Excavating/Hammering Ledge for Wetwell Installation
- Silt Containment Area Construction

CONTACT INFORMATION

Justin Skelly, P.E.
Senior Project Manager
413-567-6310 (x703)
justin.skelly@dpcengineering.com



Excavated Wetwell Pit (Water to be Pumped Out Next Week)



Miscellaneous Site Photos

Silt Containment Area