

Hardwick Project No. 1 – Hardwick Road Pumping System Upgrades

Weekly Project Update (Issued on November 17, 2023)
Town of Hardwick, MA



WORK PERFORMED DURING THE WEEK OF NOVEMBER 13, 2023

- Contractor completed backfilling and compaction of the wetwell/valve vault excavation.
- Contractor began excavating for building foundation.
- Contractor began installation of footings and rebar for building foundation.
- Contractor began concrete pour for building foundation footings.

KEY WORK ELEMENTS

- Backfilling Wetwell/Valve Vault Excavation
- Excavation/Installation of Footings for Building Foundation

CONTACT INFORMATION

Justin Skelly, P.E.
Senior Project Manager
413-567-6310 (x703)
justin.skelly@dpcengineering.com

WORK ANTICIPATED DURING THE WEEK OF NOVEMBER 20, 2023

- Contractor plans to form/pour building foundation walls on Monday 11/20.
- Contractor plans to strip foundation forms.
- Contractor plans to backfill building foundation (tentative).
- Contractor off-site Wednesday 11/22 through Friday 11/24.



Backfilled Wetwell/Valve Vault



Foundation Footing Forms/Rebar



Foundation Footings Concrete Pour

DPC Engineering, LLC • Progressive Solutions for Municipal Infrastructure